COMPLETION REPORT

1. Name of Work — **Improvements to roads and drains at Police uarters and New Shanthi Nagar In Ward No 6 Byatarayanapura Sub-Division**

2. Sanctioned Estimate No. & Date :

3. Head of Account which is chargeable :

4. Entrustment Order No. & Date : BBMP/AEE/STP/W0/10/16-17, 30.4.2016

5. Name of the Contractor : L. Gangadhara

6. (a) Time stipulated for completion of the work : 90 days.
   (b) Date of Completion of the work :

7. Measurement recorded in : M.B. No. 2649/15-16 from page No. 264802 to 264816

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. 2649/15-16 From page No. 264802 to 264816

9. Name of the Officer / Official Incharge of the work :

10. Asst. Exe. Engineer / Jr. Engineer : LOKESH.

(b) Asst. Exe. Engineer : KRISHNAPPA.

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 30,000=00	27500 40=00			

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior Asst. Engineer
Ward No. 86
31/05/2016

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.
31/05/2016

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092
31/5